

KURVA PROSENTASE RENCANA DAN REALISASI KEUANGAN DAN FISIK
PELAKSANAAN KEGIATAN APBD - DINAS ENERGI DAN SUMBER DAYA MINERAL PROVINSI BANTEN TA. 2024
BULAN : AGUSTUS 2024



Total Biaya	784.202.395,00	2.420.145.334,00	4.755.339.009,00	2.675.955.084,00	8.563.141.751,00	4.629.819.104,00	2.449.631.751,00	2.287.509.684,00	11.110.290.704,00	2.473.754.750,00	2.160.715.414,00	3.025.622.212,00
Kumulatif Biaya	784.202.395,00	3.204.347.729,00	7.959.686.738,00	10.635.641.822,00	19.198.783.573,00	23.828.602.677,00	26.278.234.428,00	28.565.744.112,00	39.676.034.816,00	42.149.789.566,00	44.310.504.980,00	47.336.127.192,00
Prosentase	1,66	5,11	10,05	5,65	18,09	9,78	5,17	4,83	23,47	5,23	4,56	6,39
Prosentase Kumulatif	1,66	6,77	16,82	22,47	40,56	50,34	55,51	60,35	83,82	89,04	93,61	100,00
Realisasi Keuangan	1,04	4,39	12,26	19,15	30,07	37,34	42,50	46,52				
Realisasi Fisik	1,66	6,35	13,70	22,12	46,78	49,24	54,90	70,83				
Deviasi Keuangan	-0,62	-2,38	-4,56	-3,32	-10,49	-13,00	-13,02	-13,83				
Deviasi Fisik	0,00	-0,42	-3,11	-0,35	8,22	-1,10	-0,62	10,49				